

Report Date (as of) - 7/31/2024

Report Summary

Total Buildings -	7046						
Subject to the program -	4941	70%					
Exempted -	2105	30%					
Compliant Buildings <small>based on CFC issued</small> -	4622	94%					
Completed -	4670						
	Non-Compliant Buildings <small>based on Program Timeline</small>		319	6%			
	Tier 1		0	0%	have yet to complete work required by 9/15/2017.		
	Tier 2		19	4%	have yet to complete work required by 9/15/2018.		
	Tier 3		181	5%	have yet to complete work required by 9/15/2019.		
	Tier 4		119	12%	have yet to complete work required by 9/15/2021.		

Breakdown by Tiers

Tier	Total Buildings <small>(Subject to the program)</small>	Permit Status				Not Yet Completed		CFC Status		Program Timeline			
		Not yet Submitted	Submitted	Filed	Issued	Completed	Completed (%)	Total Buildings	Non-completed (%)	No CFC yet	CFC Issued	Permit Required by	CFC Required by
1	7	0 0.0%	7 100.0%	0	0	7	100%	0	0%	0	7	9/15/2015	9/15/2017
2	514	0 0.0%	514 100.0%	2	17	495	96%	19	4%	0	495	9/15/2016	9/15/2018
3	3393	17 0.5%	3376 99.5%	25	108	3243	96%	150	4%	31	3212	9/15/2017	9/15/2019
4	1027	13 1.3%	1014 98.7%	23	66	925	90%	102	10%	17	908	9/15/2018	9/15/2021
Total	4941	30 1%	4911 99%	50	191	4670	95%	271	5%	48	4622	Thank you!	